

GITTO COSTRUZIONI GENERALI NIGERIA LTD

LIST OF ONGOING PROJECTS

22/05/2024

No.	PROJECT NAME	SCOPE OF WORK	CLIENT	LOCATION	Date of Award Original Contract	Compl. Date	Original Contract Amount NGN	Current Augmented Contract Amount NGN	Works Done Amount NGN	Oustanding Works to completion NGN	% Compl.	Remarks
1	Dualization of East-West Road Section IV Eket-Oron - Contract No. 5883	Construction of 51-km double lane single carriageway road with 6-no. bridges with a total length of 550m.	Federal Republic of Nigeria - Ministry of Works & Housing	Akwa Ibom State Nigeria	sep-06	aug-25	26.000.000.000	64.347.840.000	37.328.529.000	27.019.311.000	58%	on-going
2	Dualization of Abuja-Abaji- Lokoja Highways Section IV: Koton-Karfe-Lokoja Road	construction of a double lane single carriageway of 49.43km long with supporting lined drains and rehabilitation of the existing carriageway with construction of 7-No Bridges.	Federal Republic of Nigeria - Ministry of Works Highways Dep.	Kogi State Nigeria	sep-06		11.987.550.000	34.092.748.000	25.967.293.000	8.125.455.000	76%	on-going with possible augmentation
3	Completion of the Rehabilitation of Nassarawa- Loko Road	Rehabilitation of existing single carriageway with associated drains and culverts.	Federal Republic of Nigeria - Ministry of Works Highways Dep.	Nassarawa State Nigeria	jun-15		15.190.821.000	8.870.451.000	8.326.411.000	544.040.000	94%	substantially completed
4	Construction of Dual Dual Carriageway Eket By Pass, Eket- Oron Road Section IV ID752	Construction of 9,75 km of Dual Carriageway from the Junction after the Eket Bridge on the existing East West Road Dualization alignment.	Federal Republic of Nigeria - Ministry of Niger Delta	Akwa Ibom State Nigeria	may-19	mar-26	16.161.269.000	76.838.686.000	10.118.214.000	66.720.472.000	13%	on-going
5	Rehabilitation of National Christian Centre	Rehabilitation of the Roof of the existing Christian Church of Building	Federal Capital Development Authority (Abuja)	FCT Abuja	feb-21		496.609.000	496.609.000	461.594.000	35.015.000	93%	substantially completed
6	Construction of Omelema- Agada Road Phase I	Construction of 6.1km long double lane single carriageway connecting Omelema and Agada communities.	Federal Republic Of Nigeria - Ministry of Niger Delta	River State Nigeria	Dec-10		6.219.732.000	6.219.732.000	894.775.000	5.324.957.000	14%	suspended
7	Osun Liason Office	Six storey office complex for the State with external and basement parking and driveway	Osun State	Osun State Nigeria	Aug-05		1.335.300.000	3.944.910.000	2.368.102.000	1.576.808.000	60%	suspended
8	Akwa Ibom International Airport Phase I	International Standard Runway of 3.6km & 60m wide and an interim terminal Apron and MRO Apron.	Government of Akwa Ibom State Nigeria	Akwa Ibom State Nigeria	jun-05		10.329.277.000	10.329.277.000	9.933.052.000	396.225.000	96%	substantially completed suspended
9	Construction of 20th Anniversary Specialist Hospital, Uyo	Main Building housing supported by a Service Building and ancillary building.	Federal Republic of Nigeria - Government of Akwa Ibom State	Akwa Ibom State Nigeria	may-09		11.976.453.000	14.845.129.000	13.513.732.000	1.331.397.000	91%	substantially completed suspended
10	Construction of Itigidi Bridge & Approach Roads	Construction of Multiple Span Bridge and 26-km double lane single carriageway with a spur road of about 1.5km.	Federal Republic of Nigeria - Ministry of Works	Cross River State Nigeria	mar-03		5.245.064.000	7.415.572.000	6.544.383.000	871.189.000	88%	substantially completed suspended
	GRAND TOTAL						104.942.075.000	227.400.954.000	115.456.085.000	111.944.869.000	51%	